

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed Start Date	Actual Start	Proposed End Date	Actual Finish	% Complete	Excell Plan	MS Project Plan	BCDA	CTSs Support Needed		MED Support Needed			Design/ Drafter Support Needed	MOM Support Needed		Safety Interlocks Support Needed		ESH/ QA	Softw are Servi ces	Central Shops	TSS Group - Eng	IT	Total Hrs	Comments from Jan 31, 2013 Progress Reports
2/21/2013	APS 1432632														Tech	Eng.	Tech	Eng	SA		Tech	Eng	Tech	Eng.							
Approved Projects																															
AES																															
408	SR Vacuum Chamber Cooling Skid Exchanger Replacement	Approved	AES	MOM	Goeppler, George	Swetin, G.	12/1/2012		3/30/2014		20%	APS 1433091	✓								480	52								532	Swetin: Provided update
Hours Completed																					160	20								180	
418	Replace Ion Pump Controllers in PAR	Approved	AES	MOM	Goeppler, George A.	Gagliano, Joe	1/2/2013		1/11/2013		0%	APS 1433108	✓								240									240	Gagliano: work will be done during the 2013-2 shutdown. Proposed end-date is 9/24/13. Tech hours changed from 180 to 240.
Hours Completed							8/21/2013		9/24/2013																					0	
420	Linac Water Station Rebuild	Approved	AES	MOM	Goeppler, George	Wright, Robert	12/1/2012		1/25/2014		20%	APS 1433092	✓							40	675	60								775	Wright: Provided update
Hours Completed																				2	80	25								107	
426	Process Cooling Water Flowmeter Upgrade	Approved	AES	MOM	Goeppler, George	Swetin, G.	12/1/2012		5/30/2014		5%	APS 1433093	✓								320	24								344	Swetin: Provided update
Hours Completed																					32	6								38	
456	Insertion Device Control Upgrade	Approved	AES	CTLS	Farnsworth, Richard	Farnsworth, Richard	12/1/2012		5/1/2013		5%	APS 1433088	✓		186.5															187	Farnsworth: there has been little progress on Upgrade projects during the shutdown period, although procurement activity has commenced.
Hours Completed															10															10	
1173	Accelerator server upgrades	Approved	AES	IT	Sidorowicz, Ken	Sidorowicz, Ken	12/26/2012		9/30/2013		50%	APS 1433089	✓																480	480	Sidorowicz: No change to date
Hours Completed																													140	140	
1174	XRAY network and server upgrades	Approved	AES	IT	Sidorowicz, Ken	Sidorowicz, Ken	12/1/2012		9/30/2013		30%	APS 1433095	✓																471	471	Sidorowicz: No change to date
Hours Completed																													290	290	
1176	PSS Gen 3 and FEEPS Equipment Enhancements - Gen 3 U Mezzies - FEEPS Contrologix PLC's	Approved	AES	SI	Markovich, Greg	Markovich, Greg	11/1/2012		7/31/2013		38%	APS 1433090	✓										240	272						512	Markovich: Provided update
Hours Completed																							140	52						192	
1213	SP Bunch current mointor servers	Approved	AES	CTLS	Farnsworth, Richard	Farnsworth, Richard	12/1/2012		9/24/2013		10%	APS 1433094	✓		15	280													40	335	Farnsworth: there has been little progress on Upgrade projects during the shutdown period, although procurement activity has commenced.
Hours Completed																10													0	10	
ASD																															
627	Build spare booster tuners (2)	Approved	ASD	RF	Horan, Doug	Morrison, Leonard	12/1/2012		9/13/2013		8%	APS 1433097	✓				424	64							48		160			696	Horan: Unable to associate hours to tasks. Staff do not keep track of actual hours spent to that level of detail on every project.
Hours Completed																		16												16	
1153	1m long SCU prototype magnet and SCU Cryostat	Approved	ASD	MD	Ivanyushenko v, Yuri	Ivanyushenkov, Yuri	11/5/2012		9/26/2013		30%	APS 1433098	✓					392		680	80									1,152	Den Hartog: Trakhtenberg is reviewing MED hours Goeppler: Work completed 1/21. Rusthoven: Provided total hrs to-date. Unable to associated hrs. with tasks listed in the plan. There are two designers working full-time on this Project for the entire FY (Dan on SCU Magnet and Denise on SCU1 Cryostat). A total of 1045 hrs have been provided since Oct. 2012 - 262 hrs had been originally under the APS Upgrade. Hrs. have been adjusted to reflect the 11/5/12, start date of this plan. Baseline Hrs. were under-estimated.
Hours Completed																	0	250		783	160									1,193	

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed Start Date	Actual Start	Proposed End Date	Actual Finish	% Complete	Excell Plan	MS Project Plan	BCDA	CTSs Support Needed		MED Support Needed			Design/ Drafter Support Needed	MOM Support Needed		Safety Interlocks Support Needed		ESH/ QA	Softw are Servi ces	Central Shops	TSS Group - Eng	IT	Total Hrs	Comments from Jan 31, 2013 Progress Reports
2/21/2013	APS 1432632														Tech	Eng.	Tech	Eng	SA		Tech	Eng	Tech	Eng.							
1154	X-ray BPM Enhancement AIP (WP 01202)	Approved	ASD	DIA	Decker, Glenn	Decker, Glenn	10/1/2012		9/30/2013		5%	APS 1433087	✓			240		480	40	480		160								1,400	<u>Decker</u> : adjusted hrs. and % complete (from 20% to 5%). Project just getting started. <u>Rusthoven</u> : No hours from design team in Jan.
	Hours Completed																	17	0	0										17	
1253	Fundamental PAR RF Cavity Beam Tube Assembly	Approved	ASD	RF	Smith, Terry	Smith, Terry	2/1/2013		7/3/2013		9%	APS 1433100	✓				80	100			36						80			296	<u>Smith</u> : provided update
	Hours Completed															0	20													20	
1254	Harmonic PAR Circulator	Approved	ASD	RF	Smith, Terry	Smith, Terry	11/12/2012		10/8/2013		3%	APS 1433101	✓								88									88	<u>Smith</u> : 26 hrs of RF Eng. Support.
	Hours Completed																													0	
1313	Mechanical stability development	Approved	ASD	DIA	Decker, Glenn	Decker, Glenn	10/1//12		12/20/2013		15%	APS 1433096	✓					40		120										160	<u>Decker</u> : We haven't actually spent any money, but did complete the APS-U preliminary design review on 1/31 which included our latest thinking which was given a blessing I think. Also, we have an assigned engineer Curt Preissner which I changed in the spreadsheet, and he gave me a refined effort estimate which is not drastically different from my original. I think we'll still stay on track with our milestones
	Hours Completed																0		0											0	
1334	S-Band Klystron	Approved	ASD	RF	Cours, Alex	Cours, Alex	12/3/2012	11/29/2012	12/18/2013		5%	APS 1433099	✓									8								8	<u>Cours</u> : provided update (reported 2hrs of his time)
	Hours Completed																													0	
1373	Linac Transverse Deflecting Cavity	Approved	ASD	RF	Smith, Terry	Smith, Terry	11/5/2012		12/31/2013		7%	APS 1433113	✓		240	240	160	328	40	610	320	40								1,978	<u>Den Hartog</u> : Has acquired Jim Morgan from NE Division to help L. Morrison with these projects. <u>Rusthoven</u> : Tom Grabinski has been assigned to this project; this will commit him for the remainder of the fiscal year and beyond. <u>Smith</u> : ASD effort hrs: DIA Eng - 50; RF Eng - 160; MCR Eng - 8
	Hours Completed																0	56												56	
1374	APS New Electron Gun	Approved	ASD	RF	Smith, Terry	Smith, Terry	11/22/2012		8/29/2013		12%	APS 1433114	✓			50	40	152		240	184	48								714	<u>Den Hartog</u> : Has acquired Jim Morgan from NE Division to help L. Morrison with these projects. <u>Rusthoven</u> : Tom Grabinski has been assigned to this project; this will commit him for the remainder of the fiscal year and beyond. <u>Smith</u> : ASD effort hrs: DIA Eng - 42; MCR Eng - 28; PS Eng - 120; RF Eng - 148
	Hours Completed																	16		3										19	
1393	New sensors/hardware for MM1	Approved	ASD	MD	Vasserman, Isaac	Vasserman, Isaac	12/10/2012		3/31/2013																					0	no plan provided - ASD will provide required effort
	Hours Completed																													0	
XSD																															

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed Start Date	Actual Start	Proposed End Date	Actual Finish	% Complete	Excell Plan	MS Project Plan	BCDA	CTSs Support Needed		MED Support Needed			Design/ Drafter Support Needed	MOM Support Needed		Safety Interlocks Support Needed		ESH/ QA	Softw are Servi ces	Central Shops	TSS Group - Eng	IT	Total Hrs	Comments from Jan 31, 2013 Progress Reports
2/21/2013	APS 1432632														Tech	Eng.	Tech	Eng	SA		Tech	Eng	Tech	Eng.							
481	Replace TXM in 32-ID	Approved	XSD	IMG	DeCarlo, Francesco	Erdmann, Mark	2/6/2012	2/6/2012	1/31/2013		75%	APS 1433111	✓	500				500							500					1,500	<u>Erdmann</u> : 90% of BCDA work complete; the requested 80 tech hrs. from CTSs not needed; the requested 260 MED tech hrs. not needed, work being done by XSD techs. <u>N. Schwarz</u> : provided update on Software Services.
	Updated Hrs from Plan Hours Completed								12/31/2013					176	80		260	340		1358					3000					5,038	
														3,590				547		738					2129					3,590	
482	Instrumentation of 1-ID-E hutch for high energy diffraction	Approved	XSD	MPE	Almer, Jon	Benda, Erika	11/5/2012		4/18/2014			APS 1433104	✓	152.0			100	1336		320	212								2,120	<u>E. Benda</u> : does not foresee any designer effort available soon, planning to use designer from NE group shortly. 1) <u>Layout</u> - Started and will be ongoing throughout the life of the project. 2) <u>Aerotech</u> - Started and a good chunk through it but I've had to stop working on it due to lack of time. 3) <u>MTS Table</u> - Started and a good chunk of design is complete. 4) <u>Overhead Rails</u> - Started and we are in preliminary design. 5) <u>Hydra 2.0</u> - Not Started 6) <u>Very Far Field Detector</u> - Not Started 7) <u>SAXS Table</u> - Not Started <u>Den Hartog</u> : requested effort not approved - Not until other contract eng. is available. Total MED hrs. reported on 12/31/12 included hrs since the beginning of the project (80 hrs. of MED tech., 690 of MED Eng., 160 hrs of BCDA) E. Benda has adjusted the	
	Hours Completed																0	140		0	0									140	
484	Optics test beamline	Approved	XSD	OPT	Macrander, Albert	Erdmann, Mark	7/23/2012	7/23/2012	12/26/2012		80%	APS 1433110	✓	160			170	340		120	50									840	<u>Erdmann (1/31/12 Update)</u> : installation to be completed by March 26. For testing white beam (3/1-3/24) additional resources were added: 80 hrs of MED Eng. (245 to 340), 80 hrs. of Med Tech (90 to 170), 160 hrs. of BCDA (Sullivan and Goetz). Design work complete.
	Hours Completed								5/20/2013								90	452		264	25									831	
487	Complete the 2-ID-D double multilayer monochromator (02179)	Approved	XSD	MIC	Lai, Barry	Lai, Barry	1/1/2012	1/1/2012	4/30/2013		80%	APS 1433112	✓				200	108		100										408	<u>Lai</u> : Unable to complete the installation during the January shutdown. Changed the actual start/finish dates for installation and commissioning to 5/31/13 and 8/30/13. respectively.
	Hours Completed								8/30/2013								100	365		100										565	
546	Replacement of 11-ID EPS system and beamline diagnostics	Approved	XSD	SRS	Chupas, Peter	Markovich, Greg	3/1/2013		11/1/2014		0%	APS 1434142											120	264						384	<u>Markovich</u> : Provided update
	Hours Completed																													0	
1094	Mirror support stages and wire stages for Jon Tischler	Approved	XSD	XSD AES/T SS	Tischler, Jon Shu, Deming	Tischler, Jon Shu, Deming	10/1/2012		1/15/2013		80%	APS 1433103	✓														20		20	20	<u>D. Shu</u> : Provided update
	Hours Completed								4/30/2013																			16		16	

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed Start Date	Actual Start	Proposed End Date	Actual Finish	% Complete	Excell Plan	MS Project Plan	BCDA	CTSs Support Needed		MED Support Needed			Design/ Drafter Support Needed	MOM Support Needed		Safety Interlocks Support Needed		ESH/ QA	Softw are Servi ces	Central Shops	TSS Group - Eng	IT	Total Hrs	Comments from Jan 31, 2013 Progress Reports	
2/21/2013	APS 1432632														Tech	Eng.	Tech	Eng	SA		Tech	Eng	Tech	Eng.								
1095	Upgrade to High-Energy MonochromatorS 11-ID-B,C	Approved	XSD	CMS SRS	Chapman, Karena Chupas, Peter	Benson, Christa					10%	APS 1434001						320	16	120	200								656	<u>Rushtoven</u> : I can support this in the future, I do not have anyone available for 2/4, if this is flexible then we can work this in. <u>Benson</u> : Provided update - The project is in the early stages, and there is not much to report yet.		
	Hours Completed																64	0											64			
1098	Engineering of modular Kirkpatrick-Baez mirror systems	Approved	XSD	MIC	Vogt, Stefan	Shu, Deming	11/1/2012		10/7/2013		25%	APS 1433105	✓															200	200	<u>D. Shu</u> : provided update		
	Hours Completed																											50	50			
1193	Finish installations for IEX Beamline	Approved	XSD	MM	McChesney, Jessica	McChesney, Jessica	11/13/2012		7/30/2013		25%	APS 1433102	✓	780.0				252	82	243	1712		200	176					3,445	<u>J. Lang</u> : project on track, taking beam and trying to do diagnostics. Effort provided by MOM tech, SA and by permanently assigned BCDA staff.		
	Hours Completed													160				198	140	575									1,073			
1453	6-BM Design	Approved	PSC		Mills, Dennis	Erdmann, Mark	1/24/2013		6/28/2013									40		20	80			40					180	<u>Erdmann</u> : working on plan.		
	Hours Completed																												0			
	Total Hours Requested for Approved Projects													1,592	202	520	974	3,612	122	2,103	3,893	304	560	712	48	500	240	220	991	17,279		
	Total Hours Provided to Date for Approved Projects													336	10	10	90	1,640	140	2,362	457	51	140	52	0	2,129	0	66	430	8,591		
Provisionally Approved																																
AES																																
431	LN2 system upgrades	Provisionally Approved	AES	SO	Janik, Rick	Stevens, Andrew	8/1/2012	8/1/2012	5/30/2014		5%	APS 1433999	✓		1100	680					320								2,100	<u>Stevens</u> : changes in project events, starts, finishes, and effort estimates reflect discussions with Marty Smith. Effort changes are: CTS Tech hrs. up 160 from 940 to 1100; CTS Eng. Hrs. up 40 from 640 to 680.		
	Hours Completed														230	20													250			
ASD																																
1156	Test Cryostat and Magnet Measurement System Design	Submitted	ASD	MD	Ivanyushenko v, Yuri	Ivanyushenkov, Yuri												240		480									720	<u>Borland</u> : effort requests include only MED Eng and Designer support for a conceptual design so a proposal can be made to		
	Hours Completed																												0			
TBD	Replacement thyratrons (x2)	Provisionally Approved	ASD	RF	Cours, Alex	Cours, Alex																							0			
	Hours Completed																												0			
TBD	Booster Kicker Upgrade (WP 01250)	Provisionally Approved	ASD	PS	Donley, Lawrence	Donley, Lawrence																							0			
	Hours Completed																												0			
XSD																																
543	Quick XAFS Mono for 9-BM	Submitted	XSD	SPC	Heald, Steve M.	Heald, Steve M.	11/1/2012		9/30/2013									80											80	Contact S. Heald for project plan		
	Hours Completed																												0			
547	High-Temperature Sample Environment	Provisionally Approved	XSD	SRS	Suchomel, Matthew Chupas. Peter	Benson, Christa																							0	<u>Benson</u> : Kick-off mtg. w/P.Chupas scheduled for 2/22		
	Hours Completed																												0			
1097	High-Throughput Development for 11-ID-B	Provisionally Approved	XSD	CMS	Chapman, Karena	Benson, Christa																							0	<u>Benson</u> : Contacted P. Chupas and K. Chapman to schedule Mtg.		
	Hours Completed																															
Projects Completed																																
913	APS Vibration Alarm System	Complete	AES	MED	Den Hartog, Pat	Den Hartog, Pat	4/25/2012	4/25/2012	9/30/2012	12/31/2012	100%	APS 1433107	✓																686	Project completed on Dec. 31, 2012		
	Hours Completed																												678			
✓ = submitted																																
123	.-= service group can provide the effort (hours)																															

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed End Date	% Complete	Hrs Requested	Hrs provided to date	Feb 2013 Comments
2/21/2013	APS 1432632										
Approved Projects											
AES											
408	SR Vacuum Chamber Cooling Skid Exchanger Replacement	Approved	AES	MOM	Goeppner, George	Swetin, G.	3/30/2014	20%	532	180	Swetin: Provided update
418	Replace Ion Pump Controllers in PAR	Approved	AES	MOM	Goeppner, George A.	Gagliano, Joe	1/11/2013	0%	240	0	Gagliano: work will be done during the 2013-2 shutdown. Proposed end-date is 9/24/13. Tech hours changed from 180 to 240.
420	Linac Water Station Rebuild	Approved	AES	MOM	Goeppner, George	Wright, Robert	1/25/2014		775	107	Wright: Provided update
426	Process Cooling Water Flowmeter Upgrade	Approved	AES	MOM	Goeppner, George	Swetin, G.	5/30/2014	5%	344	38	Swetin: Provided update
456	Insertion Device Control Upgrade	Approved	AES	CTLS	Farnsworth, Richard	Farnsworth, Richard	5/1/2013	5%	187	10	Farnsworth: there has been little progress on Upgrade projects during the shutdown period, although procurement activity has commenced.
1173	Accelerator server upgrades	Approved	AES	IT	Sidorowicz, Ken	Sidorowicz, Ken	9/30/2013	50%	480	140	Sidorowicz: No change to date
1174	XRAY network and server upgrades	Approved	AES	IT	Sidorowicz, Ken	Sidorowicz, Ken	9/30/2013	30%	471	290	Sidorowicz: No change to date
1176	PSS Gen 3 and FEEPS Equipment Enhancements - Gen 3 U Mezzies - FEEPS Contrologix PLC's	Approved	AES	SI	Markovich, Greg	Markovich, Greg	7/31/2013	38%	512	192	Markovich: Provided update
1213	SP Bunch current mointor servers	Approved	AES	CTLS	Farnsworth, Richard	Farnsworth, Richard	9/24/2013	10%	335	10	Farnsworth: there has been little progress on Upgrade projects during the shutdown period, although procurement activity has commenced.
ASD											
627	Build spare booster tuners (2)	Approved	ASD	RF	Horan, Doug	Morrison, Leonard	9/13/2013	8%	696	16	Horan: Unable to associate hours to tasks. Staff do not keep track of actual hours spent to that level of detail on every project.
	Hours Completed								16	0	
1153	1m long SCU prototype magnet and SCU Cryostat	Approved	ASD	MD	Ivanyushenko v, Yuri	Ivanyushenkov, Yuri	9/26/2013	30%	1,152	1,193	Den Hartog: Trakhtenberg is reviewing MED hours Goeppner: Work completed 1/21. Rusthoven: Provided total hrs to-date. Unable to associated hrs. with tasks listed in the plan. There are two designers working full-time on this Project for the entire FY (Dan on SCU Magnet and Denise on SCU1 Cryostat). A total of 1045 hrs have been provided since Oct. 2012 - 262 hrs had been originally under the APS Upgrade. Hrs. have been adjusted to reflect the 11/5/12, start date of this plan. Baseline Hrs. were under-estimated.
	Hours Completed							0%	1,193	0	
1154	X-ray BPM Enhancement AIP (WP 01202)	Approved	ASD	DIA	Decker, Glenn	Decker, Glenn	9/30/2013	5%	1,400	17	Decker: adjusted hrs. and % complete (from 20% to 5%). Project just getting started. Rusthoven: No hours from design team in Jan.
1253	Fundamental PAR RF Cavity Beam Tube Assembly	Approved	ASD	RF	Smith, Terry	Smith, Terry	7/3/2013	9%	296	20	Smith: provided update
1254	Harmonic PAR Circulator	Approved	ASD	RF	Smith, Terry	Smith, Terry	10/8/2013	3%	88	0	Smith: 26 hrs of RF Eng. Support.

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed End Date	% Complete	Hrs Requested	Hrs provided to date	Feb 2013 Comments
2/21/2013	APS 1432632										
1313	Mechanical stability development	Approved	ASD	DIA	Decker, Glenn	Decker, Glenn	12/20/2013	15%	160	0	Decker: We haven't actually spent any money, but did complete the APS-U preliminary design review on 1/31 which included our latest thinking which was given a blessing I think. Also, we have an assigned engineer Curt Preissner which I changed in the spreadsheet, and he gave me a refined effort estimate which is not drastically different from my original. I think we'll still stay on track with our milestones.
1334	S-Band Klystron	Approved	ASD	RF	Cours, Alex	Cours, Alex	12/18/2013	5%	8	0	Cours: provided update (reported 2hrs of his time)
1373	Linac Transverse Deflecting Cavity	Approved	ASD	RF	Smith, Terry	Smith, Terry	12/31/2013	7%	1,978	56	Den Hartog: Has acquired Jim Morgan from NE Division to help L. Morrison with these projects. Rusthoven: Tom Grabinski has been assigned to this project; this will commit him for the remainder of the fiscal year and beyond. Smith: ASD effort hrs: DIA Eng - 50; RF Eng - 160; MCR Eng. 8
1374	APS New Electron Gun	Approved	ASD	RF	Smith, Terry	Smith, Terry	8/29/2013	12%	714	19	Den Hartog: Has acquired Jim Morgan from NE Division to help L. Morrison with these projects. Rusthoven: Tom Grabinski has been assigned to this project; this will commit him for the remainder of the fiscal year and beyond. Smith: ASD effort hrs: DIA Eng - 42; MCR Eng - 28; PS Eng - 120; RF Eng - 148
1393	New sensors/hardware for MM1	Approved	ASD	MD	Vasserman, Isaac	Vasserman, Isaac	3/31/2013		0	0	no plan provided - ASD will provide required effort
XSD											
481	Replace TXM in 32-ID	Approved	XSD	IMG	DeCarlo, Francesco	Erdmann, Mark	1/31/2013	75%	1,500	3,590	Erdmann: 90% of BCDA work complete; the requested 80 tech hrs. from CTSs not needed; the requested 260 MED tech hrs. not needed, work being done by XSD techs. N. Schwarz: provided update on Software Services.
Updated Hrs from Plan									5,038	0	

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed End Date	% Complete	Hrs Requested	Hrs provided to date	Feb 2013 Comments
2/21/2013	APS 1432632										
482	Instrumentation of 1-ID-E hutch for high energy diffraction	Approved	XSD	MPE	Almer, Jon	Benda, Erika	4/18/2014	0%	2,120	140	<p>E. Benda: does not foresee any designer effort available soon, planning to use designer from NE group shortly.</p> <p>1) Layout - Started and will be ongoing throughout the life of the project.</p> <p>2) Aerotech - Started and a good chunk through it but I've had to stop working on it due to lack of time.</p> <p>3) MTS Table - Started and a good chunk of design is complete.</p> <p>4) Overhead Rails - Started and we are in preliminary design.</p> <p>5) Hydra 2.0 - Not Started</p> <p>6) Very Far Field Detector - Not Started</p> <p>7) SAXS Table - Not Started</p> <p>Den Hartog: requested effort not approved - Not until other contract eng. is available.</p> <p>Total MED hrs. reported on 12/31/12 included hrs since the beginning of the project (80 hrs. of MED tech., 690 of MED Eng., 160 hrs of BCDA) E. Benda has adjusted the hours to correspond with the requested hrs. submitted in the plan with start date of 11/5/2012.</p>
484	Optics test beamline	Approved	XSD	OPT	Macrander, Albert	Erdmann, Mark	12/26/2012	80%	840	831	<p>Erdmann (1/31/12 Update): installation to be completed by March 26. For testing white beam (3/1-3/24) additional resources were added: 80 hrs of MED Eng. (245 to 340), 80 hrs. of Med Tech (90 to 170), 160 hrs. of BCDA (Sullivan and Goetz).</p> <p>Design work complete.</p>
487	Complete the 2-ID-D double multilayer monochromator (02179)	Approved	XSD	MIC	Lai, Barry	Lai, Barry	4/30/2013	80%	408	565	<p>Lai: Unable to complete the installation during the January shutdown. Changed the actual start/finish dates for installation and commissioning to 5/31/13 and 8/30/13, respectively.</p>
546	Replacement of 11-ID EPS system and beamline diagnostics	Approved	XSD	SRS	Chupas, Peter	Markovich, Greg	11/1/2014	0%	384	0	<p>Markovich: Provided update</p>
1094	Mirror support stages and wire stages for Jon Tischler	Approved	XSD	XSD AES/TSS	Tischler, Jon Shu, Deming	Tischler, Jon Shu, Deming	1/15/2013	80%	20	16	<p>D. Shu: Provided update</p>
1095	Upgrade to High-Energy MonochromatorS 11-ID-B,C	Approved	XSD	CMS SRS	Chapman, Karena Chupas, Peter	Benson, Christa			656	64	<p>Rushtoven: I can support this in the future, I do not have anyone available for 2/4, if this is flexible then we can work this in.</p>
1098	Engineering of modular Kirkpatrick-Baez mirror systems	Approved	XSD	MIC	Vogt, Stefan	Shu, Deming	10/7/2013	25%	200	50	<p>D. Shu: provided update</p>
1193	Finish installations for IEX Beamline	Approved	XSD	MM	McChesney, Jessica	McChesney, Jessica	7/30/2013	25%	3,445	1,073	<p>J. Lang: project on track, taking beam and trying to do diagnostics. Effort provided by MOM tech, SA and by permanently assigned BCDA staff.</p>
	Hours Completed							0%	1,073	0	
1453	6-BM Design	Approved	PSC	0	Mills, Dennis	Erdmann, Mark	6/28/2013	0	180	0	<p>Erdmann: working on plan.</p>
	Total Hours Requested for Approved Projects								17,279		
	Total Hours Provided to Date for Approved Projects									8,591	
Provisionally Approved											
AES											

APS Project Report Summary

Project#	Title	Status	Div	Group	Requester	Manager	Proposed End Date	% Complete	Hrs Requested	Hrs provided to date	<u>Feb 2013 Comments</u>
2/21/2013	APS 1432632										
431	LN2 system upgrades	Provisionally Approved	AES	SO	Janik, Rick	Stevens, Andrew	5/30/2014		2,100	250	Stevens: changes in project events, starts, finishes, and effort estimates reflect discussions with Marty Smith. Effort changes are: CTS Tech hrs. up 160 from 940 to 1100; CTS Eng. Hrs. up 40 from 640 to 680.
ASD											
1156	Test Cryostat and Magnet Measurement System Design	Submitted	ASD	MD	Ivanyushenko v, Yuri	Ivanyushenkov, Yuri	1/0/1900	0	720	0	Borland: effort requests include only MED Eng and Designer support for a conceptual design so a proposal can be made to DOE.
TBD	Replacement thyratrons (x2)	Provisionally Approved	ASD	RF	Cours, Alex	Cours, Alex			0	0	
TBD	Booster Kicker Upgrade (WP 01250)	Provisionally Approved	ASD	PS	Donley, Lawrence	Donley, Lawrence			0	0	
XSD											
543	Quick XAFS Mono for 9-BM	Submitted	XSD	SPC	Heald, Steve	Heald, Steve M.	9/30/2013	0	80	0	Contact S. Heald for project plan
547	High-Temperature Sample Environment	Provisionally Approved	XSD	SRS	Sucomel, Matthew Chupas, Peter	Benson, Christa			0	0	Benson: Kick-off mtg. w/P.Chupas scheduled for 2/22
1097	High-Throughput Development for 11-ID-B	Provisionally Approved	XSD	CMS	Chapman, Karena	Benson, Christa			0	0	Benson: Contacted P. Chupas and K. Chapman to schedule Mtg.
Projects Completed											
913	APS Vibration Alarm System	Complete	AES	MED	Den Hartog, Pat	Den Hartog, Pat	9/30/2012	100%	686	678	

ERROR: rangecheck
OFFENDING COMMAND: .installpagedevice

STACK:

-null-
-dictionary-
-savelevel-