

Kohzu Monochromator Update

- Ion pump and gate valves attached.
 - Turbo pump arrived, ready to be attached.
 - Replacement stepper motor drivers installed, motor box rewired.
 - Base plate made by machine shop, ready to install.
 - Missing leveling screws arrived (gratis from Kohzu).
-
- Kohzu EPICS database help needed from BCDA, waiting for someone to be assigned to this.
 - Help is needed from water group with installation of new DI water hookup for mono.
 - Possible help needed from air group if movement of gate valve is too much for existing air tubing.
-
- **Today**
Current monochromator removed.
 - **Wednesday**
Install new vacuum hardware along beampath in 7ID-A.
 - **Thursday**
Install base plate and monochromator.
 - **Friday**
Survey the monochromator into place.
 - **Weekend**
Any last minute work, then start pumping.
 - **Tuesday**
Align monochromator to the x-ray beam.