

**57 MHZ RFQ Meeting Notes**

Subject: DESIGN REVIEW

Date: 9/2/04

Attendees: Frank Peter Sushil Al Brian

Action Items:

- Quad brazing
  - Cleaning started
  - Braze to Start soon
  - 
  - 
  - 
  - 
  - 
  - 
  -
- Part Status
  - End Caps on dock at 201
  - Service request may or may not end
  - Vanes on schedule for Sept 15
  - Notify us when the first vane is ready
  - take a trip to Kreis tool
  - Stands and plugs 7500 hold
  - Lifting fixture arrived and to be moved to CS
  - Certified after assy
  - 
  - design progress
- Drive loop
  - Using tube to cool braze on outside
  - using magnet tube possible?
  - avoid all sharp corners
  - braze all joints no bolting
  - Crating and transport
  - Kreis does not want to use the lifting fixture
  - provide plate for lifting from points
  - 
  -