

## **RIA Status Meeting Notes 05\_07-01**

Subject: PROJECT STATUS

Date: 7/1/2005

Attendees: PETER SCOTT SUSHIL AL BRIAN

### Action Items:

- FARADAY CAGE AND BASE
  - FIND HYDRAULIC JACKS FOR FARADAY CAGE INSTALLATION
  - LEVELING SYSTEMS SAME AS APS
    - EPOXY TO BE PROVIDED AND INSTALLED BY APS TECHS
  - POSTS TO HELP SUPPORT FRAME INCASE OF ISOLATOR FAILURE DURING INSTALLATION
  - SCREW JACKS EITHER MADE OR PURCHASED FOR SUPPORT
- RIB INJECTOR
  - WEDGES WILL BE USED TO SECURE THE INSIDE FLANGE
  - OUTER FLANGE WILL BE USED FOR VACUUM SEAL
  - NEW FLANGE AND WATER PASSAGE CONCEPT WILL BE MODELED FOR NEXT WEEK
  - TIE RODS TO BE USED INSTEAD OF VANES AS TIE RODS
  - 3 WEEKS TO PRODUCE MODELS AND DRAWINGS FOR FABRICATION
- RIA LAYOUT
  - LATEST PROGRESS SHOWN
  - MOVING FORWARD