

RIA Meeting Notes

Subject: CURRENT STATUS

Date: 8/3/2005

Attendees: PETR SUSHIL AL BRIAN

Action Items:

- 57 MHZ RFQ
 - VANES COMPLETE
 - 2 HAVE COMPLETED INSPECTION
 - LAST 2 BY FRIDAY
 - QUADS
 - C'BORE FOR BOLTS LEFT TO DO
 - C'BORE FOR TUNER AND DRIVE LOOP LEFT
 - FENCE TO NICKOLEI FOR ORDERING ~2000
 - SERVICE REQUEST FOR ASSEMBLY TO BE ISSUED
 - BUSHINGS LEFT TO BE DONE
 - PERSON THERE FOR ASSEMBLY ~2 WEEKS
 - ASSEMBLE-DISASSEMBLE-REASSEMBLE-DISASSEMBLE-SHIP HERE-REASSEMBLE
 - VERIFY REPEATABILITY OF ASSEMBLY
 - CLEAN AT THE BRAZERS THEN ASSEMBLY FOR FURNACE RUN
- 12 MHZ RIB INJECTOR
 - SENT UPDATED STP FOR ANALYSIS
 - DRAWINGS ARE PROGRESSING WILL BE COMPLETE SHORTLY
 - FINAL REVIEW OF DRAWINGS PRIOR TO FABRICATION
 - REVIEW DETAIL DRAWINGS BEFORE COMPLETION
 - APS SURVEY TOOK MEASUREMENTS OF EXISTING CAVITY AND VANES
 - VANES ARE OUT BY UP TO 8mm IN RELATION TO EACH OTHER?
 - TANK NEEDS TO BE CLEANED AFTER DISASSEMBLY
 - CITRANOX BATH WITH CIRCULATION PUMP??
- LAYOUT
 - PROGRESSING
 - LAYOUT PICTURE BY THURSDAY
 -