

Date: 11/22/04

Equipment Affected: Storage Ring ACIS super door racks A thru E and Bldg. 420 Room A005 Rack #4.

Work Request Number: 16538

Requestor's Name: Roger Hogrefe

Description of specific work to be performed

Install a Chain C bypass relay in all ACIS Storage Ring racks. The Chain C bypass relay is enabled only when Zone F ACIS has test loads connected, and the appropriate test toggle in the MCR is enabled. Both Chain A and B will monitor the Chain C bypass relay to indicate when it's enabled.

Associated drawings and procedures

ACIS Drawings S_815, S_815A5. See validation procedure below.

Reason/Justification for work

To reduce manpower and time required for validations.

Validation steps to be performed after work is complete

- 1). Install test loads in both the Zone F and Storage Ring ACISs. Place both ACISs in test mode.
- 2). Force all BSS PLC inputs not to recognize a BSS trip.
- 3). Prop open all upstream gates and press the maze door BSS. This will trip the door/gate and BSS Chain Cs for each zone.
- 4). One zone at a time, enable the appropriate remote Chain C bypass test toggle. Reset Chain C for the zone being tested, by pressing the SV button on the ACIS zone being tested super door rack. Observe the Chain C bypass LED is on at the rack being tested and in the MCR.
- 5). Verify that Chain C is complete for the zone being tested, but is still tripped for all other zones.
- 6). Enable all remote Chain C bypass test toggles. Reset Chain C for each zone by pressing the SV button on the each ACIS super door rack.
- 7). Verify that Chain C is complete for all zones and that the Storage Ring Chain C summation is complete.
- 8). Connect at least one of Zone F's controlled equipment to real loads.
- 9). Observe all Chain Cs are tripped.
- 10). Reset Chain C. Observe all Chain Cs remain tripped.
- 11). Connect all of Zone F's controlled equipment to test loads.
- 12). Reset Chain C. Observe all Chain Cs are complete.
- 13). Disable all Chain C bypass test toggles. One zone at a time, "Force" the Chain C bypass relay feedback ON.
- 14). Observe the Storage Ring ACIS has tripped to a Output Relay/No Shutdown Verification fault.